

VECOM STAINLESS FINISHERS LTD,
Unit 1,
Oaks Business Park,
Barnsley
S71 1HT

Electropolishing/Passivation Certificate

MDM PUMPS LTD,
Spring Lane,
Malvern,
Worcs.
WR14 1BP

Customer Order Number

Date of Customer Order

Delivery Note Number

Despatch Date

Inventory Of Items

MDM Pump Serial No.

- Pump cover
- Housing plate
- Blank drain cap

- Impeller vane plate
- Impeller back plate
- Impeller lock nut

Other items:

Process

Electropolishing solution: Phosphoric, sulphuric, water, additive
Electropolishing time: 10 minutes each item
Start temperature: 52°C
End temperature: 52°C
Passivation solution: 20% nitric at ambient temperature
Passivation time: 60 minutes
Ferroxyl test(s): Pass. No evidence of free iron contamination.

Certificate of Conformity

We certify that these parts have been treated in accordance with the specification stipulated on your order. Where no such specification is quoted then we undertake that the parts have been treated in accordance with our relevant internal specification, copies of which may be available on request.

Signed

Date